GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

R&B Department - "Improvements to the road from Km 13/3 to 16/5 of Khajipet – Kamalapuram Road in Y.S.R District" for an amount of Rs. 1380.00 Lakhs – Revised Administrative Sanction –Accorded – Orders – Issued.

==========

TRANSPORT, ROADS & BUILDINGS (R.IV) DEPARTMENT

G.O.RT.No. 79 Dated: 01-03-2019

Read the following:

1. G.O Rt.No.1069, T (R&B) (R.IV) Dept, dt: 11.11.2011.
2. G.O Rt.No.451, T (R&B) (R.IV) Dept, dt: 01.05.2013
3. From the ENC (R&B) Admn., SH & EAP, CP & MD, APRDC, Vijayawada ,Lr No:KK Road/Corenet plan work/PD/EE(PPP)/DEE3/ AEE9 /2018-19, Dt:- 18.01.2019.

& & &

ORDER:

In the reference 1st read above, Government have accorded Administrative sanction for the subject work for Rs.500.00 Lakhs under corenet plan scheme duly providing a LS provision of Rs.250.00 lakhs towards acquisition of lands & Structures.

2. In the reference 2nd read above, Government have accorded Revised Administrative Sanction for the subject work for an amount of Rs.950.00 Lakhs under corenet plan scheme, duly providing a LS provision of Rs.460.00 Lakhs towards acquisition of lands & Structures.

3. The ENC (R&B) Admn., SH & EAP, CP & MD, APRDC, Vijayawada in his letter 3rd read above reported that the land acquisition component is high because the working stretch is in thick built up area with RCC structures in Kamalapuram town having high structural value and due to implementation revised land rates as per revised LA Act 2013. To complete the pending LA, revenue Divisional officer has requested an additional amount of Rs.218lakhs and Rs.85 lakhs towards dispute and publication charges as some of the land & Structures owners represented to the District Collector for dispute of private & Government land. Keeping in view of above reasons the provision for Land acquisition in the Revised Estimate was provided for an amount of 763.00 Lakhs (i.e., 460.00 +218.00+85.00) as against 460.00 lakhs in the revised estimate. Further, he has stated that 75% of work was completed during the agreement and EOT period. Remaining work i.e., laying CC pavement for a length of 130m and construction of drains for a tune of Rs.80.63 lakhs are not completed due to pending land acquisition i.e., dismantling of structures and shifting of electrical poles. Due to above reasons the Engineer in Chief (R&B) Admn., SH & EAP, CP & MD, APRDC, Vijayawada has requested to accord Revised Administrative Sanction for the work of "Improvements to the road from Km 13/3 to 16/5 of Khajipet – Kamalapuram Road in Y.S.R District, Kadapa" for an amount of Rs. 1380.00 Lakhs.

4. After careful examination of the matter, the Government here by accord revised administrative sanction for an amount of Rs. 1380.00 Lakhs against the original sanction of Rs.500.00 Lakhs, vide G.O Rt.No.1069, T (R&B) (R.IV) Dept, dt:11.11.2011 for the work of "Improvements to the road from km 13/3 to 16/5 of Khajipet-Kamalapuram Road in YSR District,Kadapa".

5. The amount sanctioned in para(4) above shall be met from the following Heads of Account.

P.T.O

Head of Account	Amount Rs in lakhs
HOA "5054 - Capital outlay on Roads and Bridges 04 - District and Other Roads MH 337- Road Works GH 11 - State Development schemes SH (33)- Corenet Works Roads (Works)530- Major works 531 -other Expenditure.	617.00
HOA "5054 - Capital outlay on Roads and Bridges 04 - District and Other Roads MH 337- Road Works GH 11 - State Development schemes SH (33)- Corenet Works Roads (Works)530- Major works 532 - Lands.	763.00
Total	Rs.1380.00

6. The The Engineer-in-Chief(R&B) SH & EAP, CP & MD, APRDC, Vijayawada and Collector, Kadapa are directed to ensure that the Land Acquisition is done strictly as per the provisions of the RFCTLAAR Act 2013 (Act 30 of 2013) and the Andhra Pradesh Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Rules, 2014. The Land Acquisition amount shall be determined strictly in accordance with the Act and Rules.

7. The Engineer-in-Chief(R&B) SH & EAP, CP & MD, APRDC, Vijayawada shall take further necessary action in the matter accordingly.

8. This order issues with the concurrence of Finance (FMU-TR&B) Department, vide their U.O.No. FMU0ASD/35/TR&B/2019. E fle No.786244, Dt.28.02.2019

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

NEERABH KUMAR PRASAD
SPECIAL CHIEFSECRETARY TO GOVERNMENT

To
The Engineer-in-Chief(R&B) SH& EAP, CP & MD, APRDC, Vijayawada
The District Collector, Kadapa.
Copy to:
The Pay & Accounts Officer, AP., Vijayawada.
The Director of Works and Accounts, A.P., Vijayawada.
The PS to Spl.C.S., TR&B.
The OSD to M(R&B).
The Finance (FMU.TR&B) Department.
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER